

**TOWN OF FARMINGTON ROAD PROJECT SUMMARY**  
**Updated October 2011**

PROJECT	NUMBER OF MILES	APPROXIMATE COST	TIMELINE	STATUS
Cambridge Crossing – Beacon Heath to Kew Gardens Overlay	0.53	\$125,000	▪ Spring/Summer 2011	Complete
Red Oak/Coppermine Overlay Red Oak/Coppermine – West of New Britain Ave.	3.35	\$675,000	▪ Spring/Summer 2011	Complete
New Britain Avenue (Red Oak Hill to Roma) Full Reconstruction	0.72	\$220,000	▪ Spring/Summer 2011	Complete
Pinewood – West of Knollwood/Boxwood/Beechwood Full Reconstruction	1.05	\$150,000	▪ Summer- Fall 2011	In process
Gail/Lexton/Terrie/Paul Spring/Petemont Overlay <b>Note: Has been delayed because the MDC will be extending public water in the near future. The Town will coordinate our paving with their construction schedule.</b>	1.49	\$250,000	▪ Summer 2012	

**TOWN OF FARMINGTON ROAD PROJECT SUMMARY**  
**Updated October 2011**

PROJECT	NUMBER OF MILES	APPROXIMATE COST	TIMELINE	STATUS
Mill/Perry/Maple/Elm/Rourke/Bidwell Full Reconstruction <b>Note: Has been delayed because the water company needs to finish work.</b>	0.91	\$350,000	▪ Spring/Summer 2012	
Wyndwood/Birchwood/Crestwood/Northwood/Tanglewood Shim/Overlay <b>Note: Has been delayed due to Water Company planning on water main project upgrade</b>	0.94	\$125,000	▪ Spring/Summer 2013	
Middle Road Reconstruction Full Reconstruction Note: 90% federal/state funding; 10% Town funding	1.02	\$1,895,000	▪ June 2010 → September 2011	In progress